

Quarterly Roading Update

TO	Coromandel-Colville Community Board
FROM	Steve Bremner - Roading Engineer
DATE	31 August 2015
SUBJECT	Quarterly Roading Update

1 Purpose of Report

To update the Community Board on progress of key roading activities for the first quarter of 2015/16.

2 Key Highlights/Issues

Local Roading Projects:

Footpath Construction:

Current Progress:	The Board have agreed that Manaia Footpath is first priority and have also delegated Board Chair Walker and Member Stephens to confirm Manaia as first priority following meeting with the Manaia School Principal.
Next Step(s):	Board Chair Walker and Member Stephens to confirm Manaia as first priority, tendering of project.
Timeframes:	TBA
Budget:	\$78K including private contribution and NZTA subsidy.
Estimated Cost:	\$74k
Contractor:	To be tendered

Street light Improvements:

Current Progress:	<p>Installation of the first heritage street light for the financial year has been completed.</p> <p>Northpower are pricing the second and third lights to be installed this year. Depending on price, one or both of these lights could be installed this year.</p> <p>The two lights being priced are located on Kapanga Road as follows:</p> <ul style="list-style-type: none"> • north of Glover St on park side of road, and • on the opposite side of the road just south of the Kapanga Bridge. <p>We have also had a request for additional lighting on Woollams Ave up to the bowling club. We are currently assessing the number of lights required and the estimated cost.</p>
Next Step(s):	Confirm there is sufficient budget to allow one or both of the heritage lights to be installed, then order the streetlights and install.
Timeframes	Installation of lights by December 2015
Budget:	\$19,478
Estimated Cost:	TBA
Contractor:	Northpower (Streetlight maintenance contract)

Wyuna Bay Cul-de-Sac

Current Progress:	CCCB have approved project and Opus have been asked to price design stage.
Next Step(s):	Approval of Opus design cost and issue instructions to complete.
Timeframes:	15 September 2015
Budget:	\$31k
Estimated Cost:	TBA
Contractor:	TBA

District Roding Projects within Coromandel Ward:**Pavement Rehabilitation:**

This work programme is for the reconstruction of sections of road where this treatment provides the lowest whole of life cost.

Sites to be completed in ward:	Colville Road from RP 9662m to 10708m (1046m in length). Torehina Heights full length.
Stage of project:	Design work completed for Colville Road and ready to be issued to Transfield Services for construction (using scheduled items in maintenance contract). The Torehina Heights project is yet to be designed, and will be issued to Transfield Services for construction (using scheduled items in maintenance contract).
Timeframe for works:	December 2015
Contractor:	Transfield Services (as part of road maintenance contract).

Dust Sealing:

Sealing sections of unsealed roads to reduce dust nuisance to adjacent properties and residents.

Sites to be completed in Board area:	Wharf Road Colville - 420m to 780m approximately 360m McQuoid Road - Full length, this site will be completed depending on budget available for sealing. Sites outside of ward but of interest. The 309 Road - 16135m to 16852m approximately 717m (Up to 309 Honey Bridge approach seal) The 309 Road - 17052m to 17358m approximately 306m (309 Honey Bridge approach seal to Old Coach Rd). The 309 Road - 17484m to 17848m approximately 364m (Old Coach Rd seal to start of seal Whitianga end)
Stage of project:	Confirming scope and pricing of work to be completed at each site
Timeframe for works:	Sealing expected to be completed in December with preliminary works starting in September/October
Contractor:	Transfield Services Ltd

Resurfacing:

Resurfacing sealed roads where resurfacing provides the optimal treatment and the lowest whole of life cost for that section of road.

Sites to be completed in ward:	Refer to attached programme for your ward
Stage of project:	Tendering
Timeframe for works:	Close of tenders 15 September 2015 Sealing underway: October/November/Early December
Contractor:	TBA

Emergency Reinstatement

Reinstate road under slip resulting from the August 2014 storm event with a anchored post and panel wall

Sites to be completed in ward:	Colville Road RP 16.3km (above Waitete Bay)
Stage of project:	Tender document preparation
Timeframe for works:	Tender during September, with construction works planned for completion by December 2015.
Contractor:	TBA

3 Suggested Resolution(s)

That the Coromandel Community Board:

1. Receives the report.

References-Tabled/Agenda Attachments

Attachment A *Attachment A Reseal Programme 2015-16 - Coromandel Ward*

Attachment A

[Attachment A Reseal Programme 2015-16 - Coromandel Ward.pdf](#)