

Quarterly Roothing Update

TO	Tairua-Pauanui Community Board
FROM	Sam Edlin - Roothing Engineer
DATE	7 February 2017
SUBJECT	Quarterly Roothing Update

1 Purpose of Report

To provide an update to the Community Board on progress of key roading activities for the 2016/17 financial year.

2 Key Highlights/Issues

Below is an update on roading works going on in the ward for 2016/17. The timeframes provided are based on the information available at the time of writing of this report.

Local Roothing Projects:

Footpath Construction:

Current Progress:	Design complete for Ocean Road carpark access footpath, Paku Drive surf club crossing and Paku Drive boardwalk. A report went to the 14 November Community Board meeting requesting their confirmation and approval of the 2016/17 footpath construction programme. At this meeting the Community Board requested that another report be presented at their February 2017 meeting regarding the Paku Drive footpath construction site so that a decision can be made on whether or not to proceed with this footpath.
Next Step(s):	Separate report to the 27 February Community Board meeting requesting their approval to proceed with the Paku Drive footpath construction site.
Timeframes:	If the above sites for 2016/17 are approved then the contract will be put out for tender with construction planned to be completed by 30 June 2017
Budget:	\$93,194
Estimated Cost:	\$93,194
Contractor:	TBA

District Roothing Projects within Tairua-Pauanui Ward:

Resurfacing:

Resurfacing sealed roads where resurfacing provides the optimal treatment and the lowest whole of life costs in maintaining the road.

Sites to be completed in ward:	Refer to Table 1 below for the programme for the ward
Current stage of project:	Majority of sites completed prior to Christmas 2016, four sites remain to be done in Pauanui and these will be completed in March 2017.
Timeframe for works:	Remaining sites to be completed March 2017
Contractor:	HEB Construction Ltd

Table 1:

Area	Road name	Start	End	Length	Road Origin	Treatment Type
Tairua	Hornsea Rd	0	235	234	Tokoroa Rd	Two Coat Seal
Tairua	Manaia Rd I	187	485	298	SH 25	Two Coat Seal
Tairua	Manaia Rd II	1,078	1,229	169	SH 25	Two Coat Seal
Tairua	Tui Tce	104	180	72	SH 25	Two Coat Seal
Pauanui	Bagnall Pl	20	325	305	Pauanui Blvd	Two Coat Seal (Red)
Pauanui	Jubilee Dr (Eastbound)	317	917	600	Vista Paku	Two Coat Seal (Red)
Pauanui	Jubilee Dr (Westbound)	20	611	591	Pauanui Blvd	Two Coat Seal (Red)
Pauanui	Lowe Park Lane	16	377	361	Pauanui Blvd	Two Coat Seal (Red)
Pauanui	McCall Ave	21	433	412	Pauanui Blvd	Two Coat Seal (Red)
Pauanui	McCormick Pl	20	433	413	Pauanui Blvd	Two Coat Seal (Red)
Pauanui	McCormick Pl Extension (RP270 LHS)	11	41	30	McCormick Pl	Two Coat Seal (Red)
Pauanui	McLiver Pl	18	222	204	Mountain Vista Pl	Two Coat Seal (Red)
Pauanui	McLiver Pl Extension (RP140 LHS)	8	31	23	McLiver Pl	Two Coat Seal (Red)
Pauanui	Motu Iti	6	364	358	Waterways Pde	Two Coat Seal (Red)
Pauanui	Pauanui Beach Rd HLA #1 (#70-End)	3	95	92	Pauanui Beach Rd	Two Coat Seal (Red)
Pauanui	Pauanui Surf Club Reserve	10	314	304	Pauanui Blvd	Two Coat Seal (Red)
Pauanui	The Yardarm	15	209	194	Waterways Pde	Two Coat Seal (Red)
Pauanui	Vista Paku/Sheppard Ave Roundabout	0	46	46	Sheppard Ave (North)	Stone Mastic Asphalt (PMB)
Pauanui	Waterways Pde	1,126	1,266	140	Cul-de-sac (West)	Two Coat Seal (Red)
Pauanui	Waterways Pde (Westbound)	325	445	120	Start Divided Median	Two Coat Seal (Red)
Hikuai	Hikuai Settlement Rd	1,557	2,368	812	SH 25	Two Coat Seal

Seal Widening:

Widening of sealed roads which are currently under width for the traffic volume on the road. Under width roads can cause increased road maintenance costs (shoulder repairs) and can be a safety issue.

Sites to be completed in ward:	Petley Parade from Grey Ave to Wharf Road
Current stage of project:	Draft design completed and under review. Contract to be tendered once design finalised.
Timeframe of works:	Construction in March/April 2017
Contractor:	TBA

Drainage Improvements:

Road drainage improvement projects.

Sites to be completed in ward:	Tairua Main street - installation of a low asphalt bund between the traffic lane and angle carparks on southern side of road to prevent stormwater from jumping the kerb and causing issues to shop owners and pedestrians.
Current stage of project:	Completed
Timeframe of works:	Completed prior to Christmas 2016
Contractor:	Anderson Contracting Ltd

3 Suggested Resolution(s)

That the Tairua-Pauanui Community Board:

1. Receives the 'Quarterly Roading Update' report, dated 7 February 2017.