

# Quarterly Roading Update

---

TO Thames Community Board  
 FROM Sam Edlin - Roading Engineer  
 DATE 31 August 2015  
 SUBJECT **Quarterly Roading Update**

---

## 1 Purpose of Report

To update the Community Board on progress of key roading activities for the first quarter of 2015/2016.

## 2 Key Highlights/Issues

### Local Roading Projects:

#### Footpath Construction:

|                          |  |
|--------------------------|--|
| <b>Current Progress:</b> | Programme sent to Area Manager for confirmation of sites for 2015/2016 |
| <b>Next Step(s):</b>     | Confirmation of sites then design                                      |
| <b>Timeframes:</b>       | Design and construct by 30 March 2016                                  |
| <b>Budget:</b>           | \$77,912   |
| <b>Estimated Cost:</b>   | \$77,912 (will be refined once programme and prices are confirmed)     |
| <b>Contractor:</b>       | TBA  |

#### Street light Improvements:

|                          |  |
|--------------------------|--|
| <b>Current Progress:</b> | Programme sent to Area Manager for confirmation of sites for 2015/2016 |
| <b>Next Step(s):</b>     | Confirmation of sites, then pricing and programming of work            |
| <b>Timeframes</b>        | Complete installation by early December 2015                           |
| <b>Budget:</b>           | \$12,300   |
| <b>Estimated Cost:</b>   | \$12,300 (will be refined once programme and prices are confirmed)     |
| <b>Contractor:</b>       | Northpower (Streetlight maintenance contract)                          |

#### Mackay Street Carpark

|                          |  |
|--------------------------|--|
| <b>Current Progress:</b> | Survey of site completed. Design underway  |
| <b>Next Step(s):</b>     | Complete design and tender contract  |
| <b>Timeframes:</b>       | Design complete by mid-September with construction tentatively planned to be completed by Christmas 2015 |
| <b>Budget:</b>           | \$268,143  |
| <b>Estimated Cost:</b>   | \$268,143 (will be refined as design progresses)   |
| <b>Contractor:</b>       | TBA - open tender  |

### District Roading Projects within Thames Ward:

#### Pavement Rehabilitation:

This project is for the reconstruction of sections of road that have reached the end of their serviceable life. Work can also include drainage improvements/renewals (i.e. kerb replacement).

|                                       |  |
|---------------------------------------|--|
| <b>Sites to be completed in ward:</b> | Sandes Street (From Sealey Street to The Hape)<br>Tui Place - full road length |
| <b>Stage of project:</b>              | Design   |
| <b>Timeframe for works:</b>           | Construction to be completed by Christmas 2015                                 |
| <b>Contractor:</b>                    | TBA  |

**Dust Sealing:**

Sealing sections of unsealed roads to reduce dust nuisance to adjacent properties and residents.

|                                       |   |
|---------------------------------------|---|
| <b>Sites to be completed in ward:</b> | Kirikiri West Road (full length) and Tapu-Coroglen Road (seal from end of seal at Tapu end up to Raupara water gardens) |
| <b>Stage of project:</b>              | Confirming scope and pricing of work to be completed at each site   |
| <b>Timeframe for works:</b>           | Sealing expected to be completed by Christmas 2015 with preliminary works starting in September/October 2015            |
| <b>Contractor:</b>                    | Transfield Services Ltd   |

**Resurfacing:**

Resurfacing sealed roads where resurfacing provides the optimal treatment and the lowest whole of life costs in maintain the road.

|                                       |  |
|---------------------------------------|--|
| <b>Sites to be completed in ward:</b> | Refer <b>Attachment A</b> for the programme for your ward                                    |
| <b>Stage of project:</b>              | Tendering  |
| <b>Timeframe for works:</b>           | Close of tenders 15 September 2015<br>Sealing underway: October/November/early December 2015 |
| <b>Contractor:</b>                    | TBA  |

**Seal Widening:**

Widening of sealed roads which are currently under width for the traffic volume on the road. Under width roads cause increased road maintenance costs (shoulder repairs) and can be a safety issue.

|                                       |  |
|---------------------------------------|--|
| <b>Sites to be completed in ward:</b> | Sandes Street, from The Hape to Sealey Street to be done in conjunction with pavement rehabilitation project |
| <b>Stage for project:</b>             | Design   |
| <b>Timeframe of works:</b>            | Construction to be completed by Christmas 2015   |
| <b>Contractor:</b>                    | TBA  |

**3 Suggested Resolution(s)**

That the Thames Community Board:

1. Receives the 'Quarterly Roading update to Thames Community Board' report dated 31 August 2015.

**References-Tabled/Agenda Attachments**

**Attachment A** Reseal programme 2015-16 - Thames ward

[Attachment A Reseal Programme 2015-16 - Thames Ward](#)