

Quarterly Roading Update

TO Whangamata Community Board
FROM Sam Edlin - Roading Engineer
DATE 19 October 2016
SUBJECT Quarterly Roading Update

1 Purpose of Report

To update the Community Board on progress of key roading activities for the first quarter of 2016/17.

2 Key Highlights/Issues

Local Roading Projects:

Footpath Construction:

Sites:	Wentworth Valley walkway scour repair and prevention
Current Progress:	Investigating options of footpath surfacing (either concrete or chipseal)
Next Step(s):	Engage a suitable contractor to carry out the repair and prevention work.
Timeframes:	Complete by Christmas 2016
Budget:	\$28,102
Estimated Cost:	\$28,102 - TBC
Contractor:	TBA

Street light Improvements:

Sites:	The list of 2016/17 sites is: 1. Achillies/Exeter Rd intersection 2. Tamaki/Exeter Rd intersection 3. Linton Cres/Kotare St intersection 4. Linton Cres/Weka St intersection 5. Linton Cres/Pukeko St intersection 6. Given Ave/Sylvia intersection 7. Given Ave/Kaka St intersection
Current Progress:	Priority list of new streetlight installations for 2016/17 was confirmed at the 7 July 2016 Whangamata Community Board meeting. All of the new streetlights listed above have now been installed.
Next Step(s):	Programme complete for 2016/17
Timeframes	Complete
Budget:	\$19,966
Estimated Cost:	\$17,000
Contractor:	Northpower (Streetlight maintenance contract)

District Roothing Projects within Whangamata Ward:

Pavement Rehabilitation:

This project is for the reconstruction of sections of road that have reached the end of their serviceable life.

Sites to be completed in ward:	Wentworth Valley Road
Stage of project:	Contract awarded
Timeframe for works:	Works to commence after the peak period with completion by 30 March 2017.
Contractor:	Schick Construction & Cartage Ltd

Resurfacing:

Resurfacing sealed roads where resurfacing provides the optimal treatment and the lowest whole of life costs in maintain the road.

Sites to be completed in ward:	Refer to Table 1 below for the programme for the ward
Stage of project:	Contract awarded
Timeframe for works:	Sealing to start late October and be completed by early December 2016.
Contractor:	HEB Construction Ltd

Table 1:

Area	Road Name	Start	End	Length	Road Origin	Treatment Type
Onemana	Onemana Beach Reserve Carpark	4	42	38	Onemana Dr (RP 458)	Two Coat Seal
Whangamata	Barbara Ave	416	547	131	Ocean Rd	Void Filling Seal
Whangamata	Everitt Cres	18	69	51	Durrant Dr	Two Coat Seal
Whangamata	Everitt Cres Hammerhead	45	165	121	Cul-de-sac (South)	Two Coat Seal
Whangamata	Harbour View Rd Toilet Carpark	3	20	19	Harbourview Rd Boat Trailer Park	Two Coat Seal
Whangamata	Lindsay Rd	20	184	164	Martyn Rd	Asphaltic Concrete (PMB)
Whangamata	Martyn Rd	209	610	401	Sharyn Pl	Asphaltic Concrete (PMB)
Whangamata	Port Rd	20	277	260	SH 25	Asphaltic Concrete (PMB)
Whangamata	Port Rd/Ocean Rd Roundabout	0	63	63	Ocean Rd	Stone Mastic Asphalt (PMB)

3 Suggested Resolution(s)

That the Whangamata Community Board:

1. Receives the report.